

Project #: _____ Group Name _____ Homeowner _____

PROJECT IMPACT SUMMARY REPORT

At the start of the project, note the status of the 25 health and safety priorities. At the end, note the impact your repairs and home modifications have made against these priorities. For unknown status and N/A responses, just enter a Yes. Any Priorities that have changed from a No to Yes get a + in the Change column.

Rebuilding Together Health and Safety Priorities		Before	AFTER	Change
		Y/N	Y/N	+
1	The homeowner has safe ingress and egress to the home			
2	The roof is watertight			
3	Rainwater is effectively shed and directed away from the structure			
4	Exterior walls have no gaps, cracks or holes larger than 1/8 inch			
5	Windows and exterior doors open and close, lock securely and seal well			
6	Home is free of live infestation of pests, and sources of attraction are removed			
7	The numerals in the property's street address are clearly visible from the street			
8	Working smoke detector is on each floor and in or near bedrooms to meet code			
9	A working CO detector protects home with gas appliances or attached garage			
10	A currently dated Class ABC fire extinguisher is available in or near the kitchen			
11	Water heaters, furnaces, and space heaters that produce CO exhaust outside			
12	No known electrical hazards are present, and kitchens and baths have GFCIs			
13	The homeowner has access to a working water heater, refrigerator and range			
14	The kitchen and bathrooms have an exhaust fan vented outside			
15	The homeowner has access to a working sink, toilet and bathtub or shower			
16	Modifications to toilets and tubs assist those who need help			
17	Grab bars are strategically placed for those at risk of falls			
18	Stairs and steps have secure handrails that meet occupants' needs			
19	Main rooms and stairs are free of tripping hazards			
20	Old filthy carpeting has been replaced, preferably with durable flooring			
21	Clothes dryer, if present, vents outside w/ metal duct and unobstructed airflow			
22	The homeowner can maintain the interior temperature in a comfortable range			
23	Main rooms and stairs have adequate lighting for occupants to move safely			
24	Interior paint and wall covering is intact			
25	The home is free of active water leaks and serious moisture problems			

Due October 22, 2021 - Return to: Rebuilding Together-AFF, 10723 Main Street, Suite 135, Fairfax, VA 22030 Fax: (703) 528-1197 ♦ E-mail: info@rebuildingtogether-aff.org ♦ Phone: (703) 528-1999